G R S App F IX 4]

1942

File No 50-41

Previous References

( )

Serial Nos 124172

Later References

MLG0-44-23,21

GENERAL AND REVENUE SECRETARIAT

Serial Nos 2

Part B for 2 of 43

SUBJECT

Construction of Stalls at the Bus Stand at Hoskote

4044
3000
1

To The D.E. Blore Dist
" Comptroller
" Chief Engr PWD
L 7618-20 & 4243
Sanction the erection of mate

6003/L Construction of Stalls at the Bus Stand at Hoskote town

General and Revenue Secretariat — File No 50 of 1941-42 — [App F III-2

Serial No

From the D C Kolar Dist

Letter no M-3804/404(P) 1941-42

Requests sanction to the circumstances reported, to the revised estimate for Rs 4750 for Constructing stalls at the bus stand at Hoskote and

It is stated that the original estimate for Rs 1500 as Rs 500 for the Construction of (1) waiting rooms and refreshment rooms and (2) for effecting repairs to the old municipal stalls at the bus stand at Hoskote were revised prepared & revised to Rs 4,200 & 2500 respectively by the Well Work Sub overseer These estimates are have been duly scrutinised by the Superintending Engineer

The work has been partly executed through the municipal agency under the supervision of the P W D which is not in order, as the work should have been executed by the P W D agency alone However the work has been started under the orders of the DC after spot inspection and an estimate for Rs 4750 of the work done so far with a bill for Rs 4351-5-0 has been sent The Waiting Room is stated to be intended to the passengers especially for women and children Probably the estimate for Rs 4750

A grant of Rs 1000 from out of the T. I grant of Rs 2000 duplicates at his disposal during 1940-41 has also been sanctioned for the work The stalls constructed are reported to be yielding an annual rental of Rs 560 to the Mdly. As the work is a remunerative

NOTE—Cont Sheet

WD 041 G B—55 000—29 10-41

Construction of Stalls at the

826

6603/1 Bus Stand at Storkote

File No ____ of 194

General and Revenue Secretariat

Serial No

One and has been executed under the supervision of the P W D, the D C recommend sanction to the following

(1) the estimate for Rs 4350/- ✓

(2) the bill for Rs 4351-5-0 ~~as (excess~~ ~~over~~ 7½% less than the estimate)

(3) the condonation of the irregular procedure in the execution of the work through the municipal agency

and (4) the proposal of the municipal Council to meet the balance of Rs 1851-5-0 outstanding payment from out of the Closing balance of the Municipality for the current year

RECD 20 5 30 2 S 42

The Chief Engineer may perhaps be consulted as to, in the first instance, or call for points above especially points (1) and (3) upon

Law Secy) Law 29/4 30/4

SECY LAW DEPT 1650 MAR 1-2 GOVT OF MYSORE

Sir Hm 11/5/42

6 forwarded unofficially with compliments to the Chief Engineer in response to request for scrutiny of the estimate in question and payment of the bill for Rs 4351/5/- of the

UO 4180 1/5/42

Pur I) 6/5/42

B O Jaunachandra 1/5/42 Secy to Govt Law Dept

M S 11 21/5

MP 50-41

Construction of Stalls

(2)

NO 297 DII 1242 7)

Returned with compliments to the Secretary to Government, Law Department

2 The revised estimate in question is scrutinised for Rs 4,750/-

3 The bills may be admitted in audit to the extent of the revised estimate scrutinised by this office

Chief Engineer of Mysore

12/1/42

12/1/43

Draft Govt Order attached

The draft is in accordance with the opinion of the Chief Engineer

Law Secy 22/1/43

Secy 22/1/43

may be approved

as proposed by the Chief Engineer

23-1-43

28/1/43

29-1-43

done

G.O.NO L 7618-26 /HE 50-41 172 dated 2-2-43

Sanction the revised estimate for Rs 4750/- and direct that the bills to that extent may be admitted

To the Exec. Engineer
Comptroller & Govt
Chief Engineer P.W.D

Esq 4/2/43

Office of the Deputy Commissioner
Bangalore District,
Dated Bangalore 7th April 1942

No: M6-3804/40-41
Enc: One file

From

S Narayana Rao Esq M A (Hons)
Deputy Commissioner
Bangalore District

To

H V Narayana Rao Esq B A LL B
Secretary to the Government of Mysore
Law Department Bangalore

Sir,

Subject:- Construction of stalls at the Bus Stand - Hoskote - forwards estimate and bill for sanction

In forwarding herewith an estimate for Rs 4750/- and a bill amounting to Rs 4351 5-0 towards the construction of the above stalls I have the honour to state as follows:-

1 The Municipal Council of Hoskote took up the construction of the above works separately at an estimated cost of Rs 1 500/- and Rs 500/ respectively, during the year 1939 40 The former which was for the construction of Waiting Rooms and Refreshment Room was in the nature of an original work The latter was for repairing the old Municipal stalls Hence it was in the nature of repair work

2 As these were within their powers of sanction the Municipal Council resolved at their meeting held on 4-6-40 to carry out these works through the Municipal agency under the general supervision of the Public Works Department The Amildar-President of the Municipality repor that as the works progressed several changes were found necessary and several items of works which were not provided for in the estimates had to be executed in the interest of security and utility of buildings Hence revised estimates for both the items of works were got prepared by the Well Works Suboverseer for Rs 4,200/- and Rs 2,500/- respectively On the requisition of the Municipal Council, a sum of Rs 1,000/- was sanctioned as grant for these works out of the Town Improvement grant of Rs 2,000/- placed at my disposal during the year 1940-41

3 The revised estimates have been scrutinised by the Superintending Engineer, Mysore Circle, as per Rule 250 (b) 4(1) of M A M Part II A copy of his letter No 15538 dated 12-5-41 returning the estimate duly scrutinised and making certain suggestions is enclosed for reference

4 The Amildar-President of the Municipality reports that in view of urgency the work was pushed through in anticipation of sanction to the revised estimates The major portion of the work has now been completed and the Municipality is realising a monthly rent of Rs 45/- by the lease of the stalls that were completed Strictly speaking the above works ought to have been taken up after the sanction of revised estimates by competent authority

5 I inspected the work in the month of June 1941 and found that the Waiting Room was quite unsuited for passengers especially Women and Children Instructions were therefore issued to stop the work and intimate the expenditure incurred The work so far done is shown in red pencil in the enclosed sketch The Amildar-President has now submitted an estimate for Rs 4750/- together with a bill for Rs 4351/5/0 (including 7½% less as per tender) for sanction Out of this amount a sum of Rs 2 500/- has already been paid to the contractor as advances The balance yet to be paid to him is Rs 1851-5-0, This is proposed to be met out of the closing balance for the current year The resolution of the Municipal Council dated 8-11-1941 in this respect is herein enclosed

Flag R

Flag N

6 The Municipal Council was not in order in having taken up the work without competent sanction As the estimated cost exceeded Rs 1 000/ they ought to have got this work done through the P W D agency, as per Standing Orders The Comptroller has also taken objection to this when the bill was sent to him for audit He requests that sanction of Government be obtained for the deviation in procedure ie execution of the work through the Municipal Agency, as per G O No L 1140-51 Ml 86-39-45 dated 31-7-1940

The Amildar-President of the Municipality explains that plans and estimates were prepared by the subordinates of the Public Works

Public Works Department alone and that the Assistant Engineer No 1 Bangalore Sub Division supervised the same and the changes now made in the revised estimate were not contemplated when the original estimates were sanctioned by the Municipal Council The Suboverseer attached to the Rural Well Works was in direct charge of the construction under the supervision of the Sub Engineer of my Office It is also seen from the Superintending Engineer s letter referred to in para 3 supra that the rates given in the tender are below the Scheduled ones In the final bill prepared by the Suboverseer, higher rates have been given in respect of only the - marginally noted three items of work due to rise in prices of the materials on account of War The Municipal Council have recommended the sanction of the rates as per final bill The enhanced rates are reported to be within the current scheduled rates of the Public Works Department

Item No		Item	Original rates	Enhanced rates
1	(10)	R S Girders	Rs 15/-	Rs 16-8-0 per Cwt
2	(13)	Roofing with R C C terrace	65/-	Rs 75/- per sq yd
3	(16)	Providing angle iron frames with iron rods etc	0-6-0	0-10-0 per S ft

8 In these circumstances, I request that sanction of Government may kindly be obtained to the enclosed estimate for Rs 4750/- and bill for -- Rs 4351-5-0 and also to the execution of the work through the Municipal agency under the supervision of the Sub Engineer attached to the Well Works in this District The completed stalls are now fetching an annual income of Rs 540/- to the Municipality

9 The connected records are enclosed for favour of reference and return

I have the honour to be
Sir,
Your most obedient servant,

S Nanjanagoud

Deputy Commissioner,
Bangalore District

KRG 3

Letter No 15533 dated 12-5-1941 from the Superintending Engineer Mysore Circle Mysore to the Deputy Commissioner Bangalore District

Re: Estimates for improving the stalls and for the construction of Bus Stand Waiting Rooms latrines and Refreshment Room at Hoskote Town

With reference to your letter No C2-3804/40-41 dated the 28th April 1941 forwarding a file and two estimates relating to the above work and requesting that they may be returned after my scrutiny as per Rule 250(b) (4 - (1) of Municipal Accounts Manual Part II I have the honour to return th same duly scrutinised and with the following observations:-

1 A bed of concrete could have been given as it would distribute the load evenly

2 The depth of foundation for the Central Hall is kept 1½ while according to calculations a depth of 2 is necessary Now that the building is already constructed nothing can be done However it is seen that there is earth-filling airound ranging from 2 to 3 and there may not be anything to apprehend

3 There is practically no ventilation and lighting for the waiting rooms except for a door and a narrow perforated panel of R C C A good sized window in the rear walls of each of the waiting rooms is absolutely necessary and the same has been now included in the estimate The total amount of the estimate is kept the same by reducing the lump-sum provisions

4 Though some of the rates are less than the schedule they are retained as such presuming that the rates are tendered ones

5 Specification for Item No 16 in the estimate amounting to Rs 4 200/- is not clear The partition walls are stated to consist of angle iron frames with expanded metal screens What exactly is the nature of work cannot be ma out

Copy

S Narayana 7/6

Deputy Commissioner
Bangalore District

KRG
7 4 42

(R. S App F VI—G 2)

SUBJECT

Diary No of letter replied to

Section M
File No 80-41
Serial No 172

General and Revenue Secretariat

( )

the *193*

Proceedings of the Government of His Highness the Maharaja of Mysore

Date of issue 4/2/43

Signed by Mr GR Rao

Rs 1500 Rs 500 for

Read— Letters No M6-3804/40-41 dt 7 & 1942, from The- D C Bangalore estimate for Dr, reporting that The ~~work of~~ Construction waiting and refreshment rooms near The Bus Stand at Hosakote and of repairing respectively The old Municipal Stalls which are ~~estimated to cost Rs 1500/- and Rs 500/-~~ Order thereon ~~dt No~~ had to be revised as the work postponed, to Rs 4200/- and Rs 2500/- ~~respectively~~ that the Works ~~were~~ Posted through the Municipal agency, under the general supervision of The P W Dept, on account of the urgency, ~~the estimates~~, ~~was stopped by the D C~~

May this b —

(i) printed ?

(ii) tre ted as a stand o der ?

(iii) published in the Gazette Engli h Part ?

(iv) translated ?

(v) placed at the disposal of the p ess ?

(vi) publ sl ed n the Gazette Ka nada Part ?

The [illegible] including advance of 1000/- paid as subsist on these works, amounts 2500/- already been paid to the contractor for the above works

~~Inspection~~ and forwarding an estimate for sanction

for Rs 4750/- to go therewith a bill for Rs 4851-5-0

for the work executed so far and requesting, in the

circumstances explained, sanction to the estimate

for Rs 4750/- and the bill for Rs 4251-5-0 (7½% less than the estimate as per tender rate) and also to

the execution of the work through the Municipal agency

and to correct the balance of Rs 600/- payable to the contractor forwarded the work

from out of the closing balance of the Municipal in part

2nd U.O. No 297 dt 11-12-1942, from the Chief Engineer

of Regd, W.D. furnishing his opinion on the matter

Order no. 7618-20 dt 4/2/43

"The revised estimate for Rs 4750/- is sanctioned

Bills may be admitted on account to the extent of the

revised estimate, the amount required Rs 1851/5/- being

met out of the closing balance of the Municipality

the action of the President in having first of Enclosure

thro' the Municipality is also approved

from Law Dept

dt 22/1/43

To the D.C. Bellary (a/r) ✓

Copy to Govt

Chief Engr. & Secy

Worked by [illegible]

Examined by

PROCEEDINGS OF THE GOVERNMENT OF HIS HIGHNESS
THE MAHARAJA OF MYSORE

R e a d:-

Letter No.M 6-3804/40-41, dated 7th April 1942, from the Deputy Commissioner, Bangalore District, reporting that the estimates for Rs.1,500/- and Rs.800/- for constructing waiting and refreshment rooms near the Bus Stand at Hoskote and of repairing the old Municipal Stalls respectively had to be revised as the works progressed to Rs.4,200/- and Rs.2,500/- respectively, that the works were pushed through the Municipal agency, under the general supervision of the Public Works Department in view of the urgency, and that, including a sum of Rs.7,000/- paid as Government grant on these works, a sum of Rs.2,500/- has already been paid to the contractor for the above works and forwarding an estimate for Rs 4,750/- together with a bill for Rs.4,351-5-0 (7½% less than the estimate as per tenders received) and also to the execution of the work through the Municipal agency and to meet the balance of Rs.1,851-5-0 payable to the contractor towards the works from out of the closing balance of the Hoskote Minor Municipality.

2. Un-official No.297 dated 11th December 1942 from the Chief Engineer of Mysore, Public Works Department furnishing his opinion in the matter.

Order No. L 7618-20 mel 50-41-172
4-2.

Dated, Bangalore the ~~30th January~~ 1943.

The revised estimate for Rs.4,750/- is sanctioned. Bills may be admitted in audit to the extent of the revised estimate, the amount required, viz., Rs.1,851-5-0 being met out of the closing balance of the Municipality. The action of Municipal President in having got the work executed through the Municipal Agency is also approved.

Secretary to Government,
Law Department.

To
The Deputy Commissioner, Bangalore District, with records.
The Comptroller to the Government of Mysore.
The Chief Engineer of Mysore, Public Works Department.

Agn/3.